

CITY OF WOOD RIVER WWTF COMBINED SEWER OVERFLOW REPORT

Date	CSO MGD	CSO TSS	CSO BOD	CSO FECAL	EST. RAIN	EST. C.S.O.	PRECIPITATION
	MGD	MG/L	MG/L	#/100 ML	hrs.	Hrs.	Inches
7/1/2020	0.17	204	19	5,350,000	2.00	1.25	4.97
7/2/2020							0.36
7/3/2020							0.00
7/4/2020							0.00
7/5/2020							0.00
7/6/2020							0.00
7/7/2020							0.00
7/8/2020							0.00
7/9/2020							0.00
7/10/2020							0.00
7/11/2020							0.00
7/12/2020							0.00
7/13/2020							0.00
7/14/2020							0.00
7/15/2020	3.20	92	37	540,000	1.16	3.00	0.00
7/16/2020							1.61
7/17/2020							0.00
7/18/2020							0.00
7/19/2020	2.03	310	67	1,110,000	4.00	3.00	0.00
7/20/2020							1.61
7/21/2020	5.80	140	71	2,393,333	2.50	4.50	0.00
7/22/2020							3.49
7/23/2020							0.00
7/24/2020							0.00
7/25/2020							0.00
7/26/2020							0.00
7/27/2020							0.00
7/28/2020							0.08
7/29/2020	6.77	342	235	2,700,000	7.50	7.50	0.00
7/30/2020							2.17
7/31/2020	1.13	180	63	2,950,000	33.00	1.75	0.37
Minimum	0.17	92	19	540,000	1.16	1.25	0.00
Maximum	6.77	342	235	5,350,000	33.00	7.50	4.97
Total	19.10	1,268	492	15,043,333	50.16	21.00	14.66
Average	3.18	211	82	2,507,222	8.36	3.50	0.47