

CITY OF WOOD RIVER WWTF COMBINED SEWER OVERFLOW REPORT

Date	CSO MGD MGD	CSO TSS MG/L	CSO BOD MG/L	CSO FECAL #/100 ML	EST. RAIN hrs.	EST. C.S.O. Hrs.	PRECIPITATION
							inches
12/1/2020							0.00
12/2/2020							0.00
12/3/2020							0.00
12/4/2020							0.00
12/5/2020							0.00
12/6/2020							0.00
12/7/2020							0.00
12/8/2020							0.00
12/9/2020							0.00
12/10/2020							0.00
12/11/2020	3.15	138	80	2,900,000	16.00	8.00	0.00
12/12/2020							1.69
12/13/2020							0.00
12/14/2020							0.00
12/15/2020							0.00
12/16/2020							0.05
12/17/2020							0.00
12/18/2020							0.00
12/19/2020							0.00
12/20/2020							0.00
12/21/2020							0.00
12/22/2020							0.00
12/23/2020	0.70	16	12	20,000	1.75	3.00	0.00
12/24/2020							0.31
12/25/2020							0.00
12/26/2020							0.00
12/27/2020							0.00
12/28/2020							0.00
12/29/2020							0.00
12/30/2020							0.23
12/31/2020							0.16
Minimum	0.70	16	12	20,000	1.75	3.00	0.00
Maximum	3.15	138	80	2,900,000	16.00	8.00	1.69
Total	3.85	154	92	2,920,000	17.75	11.00	2.44
Average	1.93	77	46	1,460,000	8.88	5.50	0.08